Scrutiny Committee (Pre-Decision)

Acomb Front Street Phase 2 Update

Meeting 9th September 2024

Funded by the UK Government through the UK Shared Prosperity Fund.





Update – Work commenced

- Upgrading Acomb toilet block to 2 accessible toilets
- New TRO's 20 mph and formalise Blue Badge parking bay on York Road.
 Statutory consultation undertaken no representations made
- Detailed Design for scheme "highway" element completed with gateway entrances and accessible BB parking
- Design developed by Greater Acomb Community Forum
 & shared for feedback






Update – Work in Progress

- Road Safety Audit on scheme
- Wheelchair tactile paving trial
- Finalising electrical infrastructure for events
- Finalising design/ selection of planters, seating, totem and notice board
- Finalise wayfinding signage locations/destinations
- Road Closures Traffic Management Plan
- Traffic count & GRP Survey










Update – Post EMDS (24th Sept 2024)

- Agreement sought with Make It York for market activity 2025
- Framework for hosting events with annual TTRO
- Work with community on planting and event for 2025
- Finalise scope for feasibility study to look at pedestrianising the area in the future
- Formalise agreement for wall mural at 2 Acomb Court
- Create scope to commission community mural/ public art from a professional artist
- Project Evaluation SPF outcomes / outputs (March 25)



PEDESTRIAN CROSSING WMC CROSS STREET WELCOME AREA FRONT STREET

General Arrangement



Update – Programme (subject to EMDS)

	Programme v31 est 5.9.24																															
		4	4	Sep-24		Ö	Š	Oct		24	Ň		Nov-24	3	Ö	Š	Dec-		23	LO.		n-25 เพ	N	10		o-25	N	10	N	Mar-25	N.	N
		2.9.24	9.9.24	9	23.9.2	30.9.2	7.10.2	14.10.;	21.10.:	28.10.:	4.11.2	11.11	18.11.	5.11.	2.11.2	9.12.2	16.12.	23.12.	30.12.	6.1.35	13.1.2	20.1.2	27.1.2	3.2.25	10.2.2	17.2.2	24.2.2	3.3.25	10.3.2	17.3.2	24.3.2	31.3.
NG	Scrutiny Committee 9th Sept		Scrutiny Ctte																													
REPORTING	DECISION SESSION Economy 24th Sept		Rpt DL		EMDS																											
REF	Ward Committee Mgts - Briefing groups				Drop in																											
	FRONT STREET						24h	nr ROAD	CLOSU	JRE	Footstreet hrs closure CLOSE CHRISTN		RISTMAS Embargo Lights/ Trad			footstreet hours closure																
	CROSS STREET										RC	DAD CL	OSE																			
	NO BB PARKING										No BB parking Tu					ng Tuesday and Wednesday on C						Cross Street, and no BB pa			arking Tuesday-Friday on Fr			ont Stre	eet.		\neg	
	Impact to Front Street Market			Sept Mkt 21				WMC				WMC					DEC Mkt															
z	1. Welcome Gateway																															
은	order 10 wks / delivery				1	. 2	3	4	5	6	7	8	9	10					-												\neg	
CONSTRUCTION	Gateway Sign artwork/ 2 totems/ large seating delivered direct to																															
INST	Planting/ Tree/ Planter																			ŀ	TREE PL	ANTING	itbc									
	2. Bollard Removal																															
DESIGN/	Electrical Pillar streetworks																	\neg	\neg													
Sign	3. Raised tables / Hardipave																															
님	4. BB parking Bays																															
	Cross Street						_											_														
	Halifax Cooplands School Street			_		-	-									-		\rightarrow	_	-											\longrightarrow	
l F	5. Crossing @Link Road					-	_									-	_	\rightarrow	-	\dashv											\rightarrow	
<u> </u>	6. Hardipave			+		_									\vdash	\dashv	_	\rightarrow	-+	\dashv											$\overline{}$	
	7. seating at WMC			<u> </u>		 	\vdash										$\neg \dagger$	\dashv	-+	\dashv											\rightarrow	
	8. Toilet Block																$\neg \uparrow$	\neg	$\neg \uparrow$	\neg												
	9. Signage/ wayfinding - link w Gateway																															
SEM.	10. Mural/ art trail										SCOPE	& PRO	CURE						ENGAGEMEN			EMENT /	/ DELIVERY									
PROCUREM	11. Ped Feasibilty Study										SCOPE	& PRO	CURE													REPORT	OPTIO	NS TO E	XEC/ Co	mmunity	/	
# H	12. Traffic Surveys																															

Update - Budget (WIP)

Front Street Approved Budget	£570k	Note - All spend by 31st March 2025						
Spent to date Phase 2	33,584	Feasibility						
Committed	2,580							
Phase 2 Bill of Quantities (BoQ's)	315,000	Inc bollard removal, raised tables, BB parking, resurfacing, electrical point and bins						
Seating/ Planters	32,000	Accessible and new gateway entrance seating						
Planting	15,000	TBC						
Pedestrianisation Feasibility Study	15-20,000	TBC						
Wayfinding & Signage	17,000	Inc Community Notice Board						
Public Art/ Mural / Utility boxes	40,000	TBC						
Acomb Toilet upgrade	42,500	Slight increase expected lighting						
TRO Statutory Consultation and Road Closure 2025	10,000							
Community Event 2025?	5,000	TBC						
Surveys/ Project Costs/ Evaluation	20,000							
Contingency	c20,000							