

## **AGENDA SUPPLEMENT**

### **Corporate Services, Climate Change and Scrutiny Management Committee**

**To:** Councillors Fenton (Chair), Merrett (Vice-Chair), Ayre, B Burton, Coles, Crawshaw, Healey, Melly, Rose, Rowley, Waller, Widdowson and Whitcroft

**Date:** Monday, 9 September 2024

**Time:** 5.30 pm

**Venue:** West Offices - Station Rise, York YO1 6GA

The Agenda for the above meeting was published on **30 August 2024**. The attached additional documents are now available for the following agenda item:

- 4. Acomb Front Street Phase 2 Update** (Pages 1 - 8)  
Members will consider a report which provides an update on the Front Street phase 2 project, ahead of a final decision on design by the Executive Member for Economy and Culture on 24 September 2024. A PowerPoint presentation/verbal update will be provided at the meeting, to capture any final design updates that were not available at the time of writing the report.

This agenda supplement was published on **12 September 2024**.

This page is intentionally left blank

# Scrutiny Committee (Pre-Decision)

## Acomb Front Street Phase 2 Update

Meeting 9<sup>th</sup> September 2024

Funded by the UK Government through the UK Shared Prosperity Fund.



Funded by  
UK Government




# Update – Work commenced

- Upgrading Acomb toilet block to 2 accessible toilets
- New TRO's - 20 mph and formalise Blue Badge parking bay on York Road. Statutory consultation undertaken - no representations made
- Detailed Design for scheme “highway” element completed with gateway entrances and accessible BB parking
- Design developed by Greater Acomb Community Forum & shared for feedback



# Update – Work in Progress

- Road Safety Audit on scheme
- Wheelchair tactile paving trial
- Finalising electrical infrastructure for events
- Finalising design/ selection of planters, seating, totem and notice board
- Finalise wayfinding signage – locations/destinations
- Road Closures - Traffic Management Plan
- Traffic count & GRP Survey




# Update – Post EMDS (24<sup>th</sup> Sept 2024)

- Agreement sought with Make It York for market activity 2025
- Framework for hosting events with annual TTRO
- Work with community on planting and event for 2025
- Finalise scope for feasibility study to look at pedestrianising the area in the future
- Formalise agreement for wall mural at 2 Acomb Court
- Create scope to commission community mural/  
public art from a professional artist
- Project Evaluation – SPF outcomes / outputs (March 25)



# General Arrangement



# Update – Programme (subject to EMDS)

Programme v31 est 5.9.24		Sep-24			Oct-24				Nov-24				Dec-24				Jan-25			Feb-25			Mar-25										
		2.9.24	9.9.24	16.9.24	23.9.24	30.9.24	7.10.24	14.10.24	21.10.24	28.10.24	4.11.24	11.11.24	18.11.24	25.11.24	2.12.24	9.12.24	16.12.24	23.12.24	30.12.24	6.1.25	13.1.25	20.1.25	27.1.25	3.2.25	10.2.25	17.2.25	24.2.25	3.3.25	10.3.25	17.3.25	24.3.25	31.3.25	
REPORTING	Scrutiny Committee 9th Sept	Scrutiny Ctte																															
	DECISION SESSION Economy 24th Sept	Rpt DL		EMDS																													
	Ward Committee Mgmts - Briefing groups			Drop in																													
DESIGN/ CONSTRUCTION	FRONT STREET						24hr ROAD CLOSURE			Footstreet hrs closure	ROAD CLOSE	CHRISTMAS Embargo Lights/ Trading				Footstreet hours closure																	
	CROSS STREET									ROAD CLOSE																							
	NO BB PARKING	No BB parking Tuesday and Wednesday on Cross Street, and no BB parking Tuesday-Friday on Front Street.																															
	Impact to Front Street Market		Sept Mkt 21					WMC			WMC						DEC Mkt																
	1. Welcome Gateway																																
	order 10 wks / delivery				1	2	3	4	5	6	7	8	9	10																			
	Gateway Sign artwork/																																
	2 totems/ large seating delivered direct to																																
	Planting/ Tree/ Planter																																
	2. Bollard Removal																																
	Electrical Pillar streetworks																																
	3. Raised tables / Hardipave																																
4. BB parking Bays																																	
Cross Street																																	
Halifax Cooplands																																	
School Street																																	
5. Crossing @Link Road																																	
6. Hardipave																																	
7. seating at WMC																																	
8. Toilet Block																																	
9. Signage/ wayfinding - link w Gateway																																	
PROCUREMENT	10. Mural/ art trail																																
	11. Ped Feasibility Study																																
	12. Traffic Surveys																																



# Update - Budget (WIP)

Front Street Approved Budget	£570k	Note - All spend by 31 <sup>st</sup> March 2025
Spent to date Phase 2	33,584	Feasibility
Committed	2,580	
Phase 2 Bill of Quantities (BoQ's)	315,000	Inc bollard removal, raised tables, BB parking, resurfacing, electrical point and bins
Seating/ Planters	32,000	Accessible and new gateway entrance seating
Planting	15,000	TBC
Pedestrianisation Feasibility Study	15-20,000	TBC
Wayfinding & Signage	17,000	Inc Community Notice Board
Public Art/ Mural / Utility boxes	40,000	TBC
Acomb Toilet upgrade	42,500	Slight increase expected lighting
TRO Statutory Consultation and Road Closure 2025	10,000	
Community Event 2025?	5,000	TBC
Surveys/ Project Costs/ Evaluation	20,000	
Contingency	c20,000	

This page is intentionally left blank