

NORTH YORK OUTER RING ROAD
CONTRACT 1 & 2 JUNCTIONS
DELIVERY PROGRAMME

ID	Task Name	Duration	Start	Finish	Predecessors	2019												2020												2021												2022											
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
1	York Outer Ring Road Improvement Scheme	889 days	Mon 01/04/19	Thu 06/10/22		[Gantt bar spanning from Mon 01/04/19 to Thu 06/10/22]																																															
2	Phase 2 - Monks Cross - Optimistic Option (By Negotiation)	345 days	Mon 01/04/19	Fri 07/08/20		[Gantt bar spanning from Mon 01/04/19 to Fri 07/08/20]																																															
3	GCN Mitigation Works	155 days	Mon 01/04/19	Fri 01/11/19		[Gantt bar spanning from Mon 01/04/19 to Fri 01/11/19]																																															
14	Construction	219 days	Tue 24/09/19	Fri 07/08/20		[Gantt bar spanning from Tue 24/09/19 to Fri 07/08/20]																																															
18	Phase 2 - Monks Cross - Pessimistic Option (By CPO)	521 days	Wed 01/05/19	Wed 26/05/21		[Gantt bar spanning from Wed 01/05/19 to Wed 26/05/21]																																															
19	CPO Process	256 days	Wed 01/05/19	Wed 06/05/20		[Gantt bar spanning from Wed 01/05/19 to Wed 06/05/20]																																															
27	GCN Mitigation Works	75 days	Thu 07/05/20	Wed 19/08/20		[Gantt bar spanning from Thu 07/05/20 to Wed 19/08/20]																																															
36	Construction	219 days	Fri 10/07/20	Wed 26/05/21		[Gantt bar spanning from Fri 10/07/20 to Wed 26/05/21]																																															
40	Updated Surveys	125 days	Mon 01/04/19	Fri 20/09/19		[Gantt bar spanning from Mon 01/04/19 to Fri 20/09/19]																																															
74	Land Acquisition	410 days	Mon 01/04/19	Fri 06/11/20		[Gantt bar spanning from Mon 01/04/19 to Fri 06/11/20]																																															
89	Phase 3 - Clifton Moor	455 days	Mon 01/04/19	Fri 22/01/21		[Gantt bar spanning from Mon 01/04/19 to Fri 22/01/21]																																															
90	CYC Board Approval	100 days	Mon 01/04/19	Fri 16/08/19		[Gantt bar spanning from Mon 01/04/19 to Fri 16/08/19]																																															
95	Activity 4 - Produce Full Business Case - Clifton Moor	154 days	Mon 08/04/19	Thu 07/11/19		[Gantt bar spanning from Mon 08/04/19 to Thu 07/11/19]																																															
96	Preparation of Business Case (Clifton Moor)	89 days	Mon 08/04/19	Thu 08/08/19		[Gantt bar spanning from Mon 08/04/19 to Thu 08/08/19]																																															
106	WYCA Approval Period - PAT to IC	65 days	Fri 09/08/19	Thu 07/11/19		[Gantt bar spanning from Fri 09/08/19 to Thu 07/11/19]																																															
110	Activity 5 - Business Case Plus Submission - Clifton Moor	455 days	Mon 01/04/19	Fri 22/01/21		[Gantt bar spanning from Mon 01/04/19 to Fri 22/01/21]																																															
111	Detailed Design & Tender Documentation	95 days	Mon 01/04/19	Fri 09/08/19		[Gantt bar spanning from Mon 01/04/19 to Fri 09/08/19]																																															
118	Tendering Process	40 days	Mon 12/08/19	Fri 04/10/19		[Gantt bar spanning from Mon 12/08/19 to Fri 04/10/19]																																															
123	Business Case Plus Submission - Clifton Moor	30 days	Mon 12/08/19	Fri 20/09/19		[Gantt bar spanning from Mon 12/08/19 to Fri 20/09/19]																																															
126	WYCA Approval Period - PAT to MD (SLT)	40 days	Mon 23/09/19	Fri 15/11/19		[Gantt bar spanning from Mon 23/09/19 to Fri 15/11/19]																																															
130	Enabling Works Contract	145 days	Mon 10/06/19	Fri 10/01/20		[Gantt bar spanning from Mon 10/06/19 to Fri 10/01/20]																																															
139	Contract Award / Construction	320 days	Mon 07/10/19	Fri 22/01/21		[Gantt bar spanning from Mon 07/10/19 to Fri 22/01/21]																																															
145	Phase 4 - Great North Way	384 days	Mon 29/04/19	Thu 29/10/20		[Gantt bar spanning from Mon 29/04/19 to Thu 29/10/20]																																															
146	Activity 4 - Produce Full Business Case	193 days	Mon 29/04/19	Wed 05/02/20		[Gantt bar spanning from Mon 29/04/19 to Wed 05/02/20]																																															
147	Preparation of Business Case (Great North Way)	135 days	Mon 29/04/19	Fri 01/11/19		[Gantt bar spanning from Mon 29/04/19 to Fri 01/11/19]																																															
162	WYCA Approval Period - PAT to IC	58 days	Mon 04/11/19	Wed 05/02/20		[Gantt bar spanning from Mon 04/11/19 to Wed 05/02/20]																																															
166	Activity 5 - Business Case Plus Submission - Great North Way	329 days	Mon 15/07/19	Thu 29/10/20		[Gantt bar spanning from Mon 15/07/19 to Thu 29/10/20]																																															
167	Detailed Design & Tender Documentation	90 days	Mon 15/07/19	Fri 15/11/19		[Gantt bar spanning from Mon 15/07/19 to Fri 15/11/19]																																															
172	Tendering Process	40 days	Mon 18/11/19	Fri 24/01/20		[Gantt bar spanning from Mon 18/11/19 to Fri 24/01/20]																																															
177	Business Case Plus Submission - Great North Way	30 days	Mon 18/11/19	Fri 10/01/20		[Gantt bar spanning from Mon 18/11/19 to Fri 10/01/20]																																															
180	WYCA Approval Period - PAT to MD (SLT)	39 days	Mon 13/01/20	Thu 05/03/20		[Gantt bar spanning from Mon 13/01/20 to Thu 05/03/20]																																															
184	Enabling Works Contract	110 days	Mon 16/09/19	Fri 28/02/20		[Gantt bar spanning from Mon 16/09/19 to Fri 28/02/20]																																															
190	Contract Award / Construction	199 days	Mon 27/01/20	Thu 29/10/20		[Gantt bar spanning from Mon 27/01/20 to Thu 29/10/20]																																															
196	Phase 5 - Wigginton Road	489 days	Mon 29/04/19	Thu 08/04/21		[Gantt bar spanning from Mon 29/04/19 to Thu 08/04/21]																																															
197	Great Crested Newt Mitigation - Wigginton Road	95 days	Mon 24/06/19	Fri 01/11/19		[Gantt bar spanning from Mon 24/06/19 to Fri 01/11/19]																																															
206	Activity 4 - Produce Full Business Case	234 days	Mon 29/04/19	Thu 02/04/20		[Gantt bar spanning from Mon 29/04/19 to Thu 02/04/20]																																															
207	Preparation of Business Case (Wigginton Road)	185 days	Mon 29/04/19	Fri 24/01/20		[Gantt bar spanning from Mon 29/04/19 to Fri 24/01/20]																																															
216	WYCA Approval Period - PAT to IC	49 days	Mon 27/01/20	Thu 02/04/20		[Gantt bar spanning from Mon 27/01/20 to Thu 02/04/20]																																															
220	Activity 5 - Business Case Plus Submission - Wigginton Road	399 days	Mon 02/09/19	Thu 08/04/21		[Gantt bar spanning from Mon 02/09/19 to Thu 08/04/21]																																															
221	Detailed Design & Tender Documentation	100 days	Mon 02/09/19	Fri 31/01/20		[Gantt bar spanning from Mon 02/09/19 to Fri 31/01/20]																																															
226	Tendering Process	40 days	Mon 03/02/20	Fri 27/03/20		[Gantt bar spanning from Mon 03/02/20 to Fri 27/03/20]																																															
231	Business Case Plus Submission - Wigginton Road	30 days	Mon 03/02/20	Fri 13/03/20		[Gantt bar spanning from Mon 03/02/20 to Fri 13/03/20]																																															
234	WYCA Approval Period - PAT to MD (SLT)	39 days	Mon 16/03/20	Thu 07/05/20		[Gantt bar spanning from Mon 16/03/20 to Thu 07/05/20]																																															
238	Enabling Works Contract	80 days	Mon 28/10/19	Fri 28/02/20		[Gantt bar spanning from Mon 28/10/19 to Fri 28/02/20]																																															
243	Contract Award / Construction	259 days	Mon 30/03/20	Thu 08/04/21		[Gantt bar spanning from Mon 30/03/20 to Thu 08/04/21]																																															
249	Phase 6 - Haxby Road / Strensall Road	869 days	Mon 29/04/19	Thu 06/10/22		[Gantt bar spanning from Mon 29/04/19 to Thu 06/10/22]																																															
250	Activity 4 - Produce Full Business Case	419 days	Mon 29/04/19	Thu 17/12/20		[Gantt bar spanning from Mon 29/04/19 to Thu 17/12/20]																																															
251	Preparation of Business Case (Haxby & Strensall Road)	370 days	Mon 29/04/19	Fri 09/10/20		[Gantt bar spanning from Mon 29/04/19 to Fri 09/10/20]																																															
263	WYCA Approval Period - PAT to IC	49 days	Mon 12/10/20	Thu 17/12/20		[Gantt bar spanning from Mon 12/10/20 to Thu 17/12/20]																																															
267	Activity 5 - Business Case Plus Submission	759 days	Mon 30/09/19	Thu 06/10/22		[Gantt bar spanning from Mon 30/09/19 to Thu 06/10/22]																																															
268	Detailed Design & Tender Documentation	280 days	Mon 30/09/19	Fri 06/11/20		[Gantt bar spanning from Mon 30/09/19 to Fri 06/11/20]																																															
273	Tendering Process	50 days	Mon 09/11/20	Fri 29/01/21		[Gantt bar spanning from Mon 09/11/20 to Fri 29/01/21]																																															
278	Business Case Plus Submission - Haxby & Strensall	50 days	Mon 09/11/20	Fri 29/01/21		[Gantt bar spanning from Mon 09/11/20 to Fri 29/01/21]																																															
281	WYCA Approval Period - PAT to MD (SLT)	39 days	Mon 01/02/21	Thu 25/03/21		[Gantt bar spanning from Mon 01/02/21 to Thu 25/03/21]																																															
285	Great Crested Newt Mitigation - Haxby & Strensall	145 days	Mon 30/03/20	Fri 16/10/20		[Gantt bar spanning from Mon 30/03/20 to Fri 16/10/20]																																															
294	Enabling Works Contract	100 days	Mon 14/09/20	Fri 12/02/21		[Gantt bar spanning from Mon 14/09/20 to Fri 12/02/21]																																															
299	Contract Award / Construction	429 days	Mon 01/02/21	Thu 06/10/22		[Gantt bar spanning from Mon 01/02/21 to Thu 06/10/22]																																															

Project: NYORR 7 Junction Delivery P
YORR Simple Programme - Contracts
Mon 15/07/19

