

**British Sugar Urban Eco Settlement Proposal
DRAFT PROGRAMME**

ID	Task Name	Duration	Start	Finish	2010												2011												2012												2											
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A		M	J	J	A	S	O	N	D	J		
1	CLG Funding Approvals Process	149 days	Mon 08/06/09	Thu 31/12/09	[Gantt bar from Mon 08/06/09 to Thu 31/12/09]																																															
2	Prepare UES Proposal	2 mons	Mon 08/06/09	Fri 31/07/09	[Task bar from Mon 08/06/09 to Fri 31/07/09]																																															
3	Submission of UES Proposal to CLG	0 days	Fri 31/07/09	Fri 31/07/09	[Task bar from Fri 31/07/09 to Fri 31/07/09]																																															
4	CLG Proposal Evaluation	2 mons	Mon 03/08/09	Fri 25/09/09	[Task bar from Mon 03/08/09 to Fri 25/09/09]																																															
5	CLG Funding Decision	0 days	Fri 25/09/09	Fri 25/09/09	[Task bar from Fri 25/09/09 to Fri 25/09/09]																																															
6	Legal Agreements	3.2 mons	Mon 05/10/09	Thu 31/12/09	[Task bar from Mon 05/10/09 to Thu 31/12/09]																																															
7	YNW Area Action Plan (AAP)	530 days	Mon 08/06/09	Fri 17/06/11	[Gantt bar from Mon 08/06/09 to Fri 17/06/11]																																															
8	Preparation of Preferred Options Document	8.5 mons	Mon 08/06/09	Fri 29/01/10	[Task bar from Mon 08/06/09 to Fri 29/01/10]																																															
9	Consultation on Preferred Option(s)	2 mons	Mon 01/02/10	Fri 26/03/10	[Task bar from Mon 01/02/10 to Fri 26/03/10]																																															
10	Prepare AAP Document (inc reporting) in line with Core Strategy	7 mons	Mon 29/03/10	Fri 08/10/10	[Task bar from Mon 29/03/10 to Fri 08/10/10]																																															
11	Consultation on AAP Document	2 mons	Mon 11/10/10	Fri 03/12/10	[Task bar from Mon 11/10/10 to Fri 03/12/10]																																															
12	Submission of AAP Document	0 days	Mon 03/01/11	Mon 03/01/11	[Task bar from Mon 03/01/11 to Mon 03/01/11]																																															
13	Examination in Public and Inspector reporting	6 mons	Mon 03/01/11	Fri 17/06/11	[Task bar from Mon 03/01/11 to Fri 17/06/11]																																															
14	Adoption of AAP Document	0 days	Fri 17/06/11	Fri 17/06/11	[Task bar from Fri 17/06/11 to Fri 17/06/11]																																															
15	UES Planning	606 days	Wed 06/05/09	Thu 01/09/11	[Gantt bar from Wed 06/05/09 to Thu 01/09/11]																																															
16	Eco feasibility studies	326 days	Mon 05/10/09	Mon 03/01/11	[Task bar from Mon 05/10/09 to Mon 03/01/11]																																															
17	Site investigations	128 days	Wed 06/05/09	Fri 30/10/09	[Task bar from Wed 06/05/09 to Fri 30/10/09]																																															
18	Masterplanning of BS Site	15 mons	Wed 06/05/09	Tue 29/06/10	[Task bar from Wed 06/05/09 to Tue 29/06/10]																																															
19	Initial consultation on Masterplan	2.7 mons	Thu 15/04/10	Tue 29/06/10	[Task bar from Thu 15/04/10 to Tue 29/06/10]																																															
20	Detailed Design Phase 1 Project	12.8 mons	Mon 11/01/10	Mon 03/01/11	[Task bar from Mon 11/01/10 to Mon 03/01/11]																																															
21	Prepare Environmental Impact Assessment	7.5 mons	Mon 07/06/10	Fri 31/12/10	[Task bar from Mon 07/06/10 to Fri 31/12/10]																																															
22	Preparation of planning applications including preapplication consultation	150 days	Mon 07/06/10	Fri 31/12/10	[Task bar from Mon 07/06/10 to Fri 31/12/10]																																															
23	Submission of planning application	0 days	Mon 03/01/11	Mon 03/01/11	[Task bar from Mon 03/01/11 to Mon 03/01/11]																																															
24	Determination period for planning application	6 mons	Tue 04/01/11	Mon 20/06/11	[Task bar from Tue 04/01/11 to Mon 20/06/11]																																															
25	Referral to Secretary of State/Final Approval	1.5 mons	Tue 21/06/11	Mon 01/08/11	[Task bar from Tue 21/06/11 to Mon 01/08/11]																																															
26	Planning Approval	0 days	Thu 01/09/11	Thu 01/09/11	[Task bar from Thu 01/09/11 to Thu 01/09/11]																																															
27	Phase 1 Development Process	645 days	Mon 07/06/10	Fri 23/11/12	[Gantt bar from Mon 07/06/10 to Fri 23/11/12]																																															
28	Developer Procurement Process	5 mons	Mon 07/06/10	Fri 22/10/10	[Task bar from Mon 07/06/10 to Fri 22/10/10]																																															
29	Obtain Statutory Approvals	5 mons	Mon 07/06/10	Fri 22/10/10	[Task bar from Mon 07/06/10 to Fri 22/10/10]																																															
30	Appoint Developer	3 mons	Mon 01/11/10	Fri 21/01/11	[Task bar from Mon 01/11/10 to Fri 21/01/11]																																															
31	Construction Mobilisation	3 mons	Mon 03/10/11	Fri 23/12/11	[Task bar from Mon 03/10/11 to Fri 23/12/11]																																															
32	Construction	12 mons	Mon 26/12/11	Fri 23/11/12	[Task bar from Mon 26/12/11 to Fri 23/11/12]																																															
33	Phase 1 Completion	0 days	Fri 23/11/12	Fri 23/11/12	[Task bar from Fri 23/11/12 to Fri 23/11/12]																																															