APPENDIX 2

York Central <u>Joint Project Programme</u> October 2009 – February 2010

Task	Action	Timescale	Comment
CYC review developer submissions	CYC project team	Completed	Key stands of work to:
			 Enable shared
YC Consortium feedback on	YC Consortium project	Completed	understanding of the
developer process	team		planning and policy
CYC review position with YNW AAP	CYC project team	Completed	issues arising from the
Preferred Options			developer process and
Themed workshops:	CYC project team/	Completed	the planning process.
Retail	YC Consortium project		 Investigate alternative
 Social Infrastructure/Housing 	team		opportunities to deliver
 Transport infrastructure 			key aspirations for city
Joint review of developer	CYC Steering Group/YC	Completed	 Further investigate
submissions.	Consortium project team		funding opportunities
Investigate alternative delivery	CYC project team with	Start beginning	
approaches	YC Consortium project	November	
	team	Ongoing	
Review Planning Policy	CYC	Start beginning	
		November	
		Ongoing	
Joint review of funding opportunities	CYC project team/YC	Start beginning	
	Consortium project team	November	
		Ongoing	
Joint review of outcomes of work	CYC project team/YC	Mid January	
	Consortium project team		
YC Steering Board Meeting	CYC/YC Consortium	Mid February	
Report back to Members	CYC	To be agreed	