		15/16	T-4-1		1	
Scheme	0045/40 Turner of One Hell Brown and	Monitor 2	Total Spend to	Variance	Scheme	0
Ref	2015/16 Transport Capital Programme	Budget (Total)	31/03/16		Status at 31/03/16	Comments
		£1,000s	£1,000s	£1,000s	,	
	Access York Phase 1					
AY01/09	Access York Phase 1				Scheme	Final payments to contractor;
	Askham Bar	350.00	252.91	-97.09	Complete	snagging works at P&R Sites
	A59 (Poppleton Bar)					constructed in 2014/15
	Total Access York Phase 1	350.00	252.91			
	Public Transport Schemes				0	IN 00TV 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
PT01/15	Park & Ride Site Upgrades	175.00	80.68	-94.32	Scheme Ongoing	New CCTV system at Rawcliffe Bar; Installation of smart kiosks at P&R Sites; minor works at P&R sites
PT02/15	Bus Network Pinchpoint Improvements	200.00	37.36	-162.64	Scheme Ongoing	Installation of new cameras at junctions in north York to monitor traffic flow; development of scheme to address delays to buses in Tang Hall area
PT03/15	BBA2 - Congestion Busting	30.00	0.00	-30.00	No Work in 15/16	Minor work identified by bus operators was funded from maintenance budget in 2015/16
PT04/15	BBA2 - Scarcroft Road/ The Mount Signals (Tadcaster Road Improvements)	105.00	32.90	-72.10	Scheme Ongoing	Installation of three cameras at junctions along Tadcaster Road to monitor traffic flow; Proposed review of traffic signalisation delayed until A59 SCOOT scheme completed
	Public Transport - Carryover Schemes					Och con a manage of traces
PT03/14	BBAF - Duncombe Place Contribution (Reinvigorate York)				N/A	Scheme removed from programme at Consolidated Report
PT05/12	BBAF - Clarence Street Bus Priority Scheme	185.00	-20.41	-205.41	Feasibility Ongoing	Alternative scheme developed due to high cost of utility work needed for original scheme proposals; Scheme to be progressed in 2016/17 if approved
PT08/12b	BBAF- Way-Finding Scheme Contribution (Reinvigorate York)				N/A	Scheme removed from programme at Consolidated Report
PT09/12b	BBAF - Museum Street Bus Stop	50.00	9.70	-40.30	Design Ongoing	Scheduled Monument Consent granted; New bus shelter to be progressed in 2016/17
PT10/12b	BBAF - Rougier Street - Roman House Bus Shelter	40.00	33.50	-6.50	Scheme Ongoing	Installation of new bus shelter delayed until refurbishment of Roman House completed by developer; To be progressed in 2016/17
PT02/14	Clean Bus Technology Fund	476.00	0.00	-476.00	Feasibility Ongoing	Conversion of buses to electric drive delayed as supplier not appointed in 2015/16; To be progressed in 2016/17
PT04/14	Burdyke Avenue Layby	50.00	33.41	-16.60	Scheme Complete	New lay-by created to allow vehicles to park without blocking the road, which was delaying bus services in this area
PT13/12	BBAF District Centre Bus Stop Improvements	50.00	31.23	-18.77	TBC	Improvements to bus stops and shelters across York
PT02/12	Park & Ride Barriers				N/A	Scheme removed from
-	Off Bus Ticket Machines	0.00	194.39	N/A	Scheme	Purchase and installation of 11
	BBAF Personalised Public Transport Web				Complete Scheme	ticket machines at P&R sites Upgrade of CitySpace columns in
PT03/12	Portal	8.00	2.73	-5.27		the city centre
PT05/15	Regional RT Information System	46.00	21.69	-24.31	Scheme Ongoing	Contribution towards the cost of the new real-time information system being developed by West Yorkshire; Remaining contribution to be paid in 2016/17

Total Public Transport Schemes 1,415.00 457.18

Scheme Ref	2015/16 Transport Capital Programme	15/16 Monitor 2 Budget (Total)	Total Spend to 31/03/16	Variance	Scheme Status at 31/03/16	Comments
		£1,000s	£1,000s	£1,000s		

	Traffic Management					
TM03/13	A19 Pinchpoint Scheme	1,222.00	959.00	-263.00	Scheme Complete	Widening of A19 northbound approach to the A64 interchange to provide an additional traffic lane, and widening through the interchange to create a northbound bus lane; Further improvements to be progressed in 2016/17
	Street Furniture	12.00	5.63	-6.37	Scheme Complete	Removal of unnecessary street furniture to reduce street clutter
TM01/15	Review of Lining	9.00	4.24	-4.76	Scheme Complete	Amendments to road markings across the city
	Review of Signing	9.00	11.69	2.69	Scheme Complete	Removal of unnecessary signs to reduce street clutter
TM02/15	Footstreets Review	10.00	0.00	-10.00	Feasibility Complete	Feasibility work carried out on possible improvements to the city centre Footstreets area; Work to be progressed in 2016/17
TM03/15	Air Quality Monitoring	20.00	20.00	0.00	Scheme Complete	Purchase of air quality monitoring equipment
TM04/15	Urban Traffic Management & Control/ Bus Location & Information Sub-System	60.00	62.64	2.64	Scheme Ongoing	Upgrades to existing system, including conversion of communications network from analogue to digital
TM05/15	Traffic Signals Improvements	270.00	133.76	-136.24	Scheme Ongoing	Trial of 'above ground' vehicle detection equipment completed; Installation of new equipment to be progressed in 2016/17
TM07/15	Traffic Signals Asset Renewals	100.00	32.01	-67.99	Scheme Ongoing	Survey of all existing traffic signals completed and prioritised list of sites in need of upgrades produced; Upgrades to be progressed in 2016/17
TM06/15	Variable Message Signs (VMS) Upgrade	90.00	47.56	-42.44	Scheme Ongoing	Trial repairs on signs completed; Upgrade of Inner Ring Road signs to be progressed in 2016/17
AQ02/13	Electric Vehicle Rapid Charging Points	63.00	147.39	-24.46	Scheme Ongoing	Installation of six electric vehicle charging points at P&R Ride sites completed; Installation of charging points at businesses to be completed in 2016/17
TM08/15	School Bus Refits	308.00	0.00	-308.00	No Work in 15/16	Scheme to be progressed in 2016/17 following receipt of grant funding in late 2015/16

Total Traffic Management	2,173.00	1.423.92

	Pedestrian & Cycling Schemes					
PE01/15	Pedestrian Minor Schemes	80.00	18.53	-61.47	Scheme Ongoing	Installation of dropped kerbs across York completed; feasibility and design work carried out for footway improvements to be progressed in 2016/17
CY01/15	Cycle Minor Schemes	35.00	9.53	-25.47	Scheme Ongoing	Minor improvements to cycling facilities across York; feasibility and design work carried out for minor works to be progressed in 2016/17
CY02/15	Monkgate Roundabout Cycle Route	30.00	10.33	-19.67	Feasibility Ongoing	Feasibility work on proposed improvements for cyclists at Monkgate Roundabout
CY03/15	Holgate Road Cycle Route	20.00	21.90	1.90	Feasibility Complete	Feasibility work on proposed on- road cycle lanes on Holgate Road (from Acomb Road to the Iron Bridge)

Scheme Ref	2015/16 Transport Capital Programme	15/16 Monitor 2 Budget (Total) £1,000s	Total Spend to 31/03/16 £1,000s	Variance £1,000s	Scheme Status at 31/03/16	Comments
CY06/15	Monkgate Cycle Route	20.00	19.21	-0.79	Scheme Complete	New on-road cycle route and amendments to parking to improve road safety
CY04/15	Scarborough Bridge Improvements	333.00	101.34	-231.66	Feasibility Ongoing	Feasibility work on proposed improvements to Scarborough Bridge to make it more accessible for all road users
CY05/15	Hungate Phase 2 Pedestrian & Cycle Improvements	20.00	5.62	-14.38	Scheme Ongoing	Contribution to work carried out by developer to be paid in 2016/17
CY07/15	Askham Bryan College cycle link	0.00	27.44	N/A	Scheme Complete	Conversion of footpath to shared- use path along Askham Fields Lane (from A1237 to college entrance)
CY08/15	Former York College site cycle link	0.00	1.97	N/A	Feasibility Ongoing	Feasibility work on the proposed new off-road cycle route linking the former York College site to Green Lane; To be progressed in 16/17
CY05/13	University Cycle Route	5.00	11.22	6.22	Scheme Complete	Completion works carried out; scheme substantially completed in 2014/15
	Pedestrian & Cycling Schemes - Carryover Schemes					
CY01/13	Jockey Lane Cycle Route	175.00	205.41	30.41	Scheme Complete	New off-road cycle route along southern side of Jockey Lane (linking two existing sections of off- road route); New zebra crossing to be converted to parallel crossing (for pedestrians and cyclists) in 2016/17
CY10/11	Haxby to Clifton Moor Cycle Route	50.00	84.18	34.18	Scheme Complete	Completion works carried out; scheme substantially completed in 2014/15
CY03/14	Clarence Street Cycle Facilities	10.00	0.00	-10.00	Not Progressed	Not progressed due to delays to the Clarence Street Bus Priority scheme
PE06/11	Clifton Moor Pedestrian & Cycling Link Improvements	64.00	88.02	24.02	Scheme Complete	New path for pedestrians and cyclists linking two sections of retail park
PE02/15	Station Rise Tactiles/Bollards	15.00	4.25	-10.75	Scheme Ongoing	Installation of tactile paving at crossing points on Station Rise completed in April 2016
CY09/15	Match Funding of Workplace Grants	40.00	34.43	-5.57	Scheme Complete	Match funding for cycle parking at businesses; Purchase of new pool bikes for CYC; purchase of balance bikes for CYC training courses
	Total Pedestrian & Cycling Schemes	897.00	643.36			
	Safety Schemes					
SR02/15	SSS Sim Balk Lane	12.00	4.08	-7.92	Feasibility Complete	Improvements at Sim Balk Lane/ Bishopthorpe junction to be progressed in 2016/17
SR03/15	SSS Applefields School	17.00	0.50	-16.50	Feasibility Ongoing	Review of existing School Safety Zone to be carried out in 2016/17
SR04/15	SSS Tang Hall Primary	15.00	2.73	-12.27	Design Complete	Amendments to pedestrian entrances and existing speed cushions to be carried out in 2016/17
SR05/15	SSS Sheriff Hutton Road, Strensall	3.00	3.30	0.30	Feasibility Complete	New Vehicle Activated Sign and minor improvements to riverside path access to be progressed in 2016/17
SR06/15	SSS Modeshift Stars award minor schemes	10.00	0.30	-9.70	No Work in 15/16	No issues raised by schools that required work in 2015/16

Scheme Ref	2015/16 Transport Capital Programme	15/16 Monitor 2 Budget (Total) £1,000s	Total Spend to 31/03/16 £1,000s	Variance £1,000s	Scheme Status at 31/03/16	Comments
SR07/15	SSS Safety Audit works and other school schemes	43.00	10.65	-32.35	Scheme Ongoing	Minor works identified in Stage 3 Safety Audits of schemes completed in previous years; Feasibility work to develop schemes for implementation in future years
SR01/14	SSS Osbaldwick Primary SRS	17.00	18.90	1.90	Scheme Complete	Amendments to existing School Safety Zone following expansion of Osbaldwick Primary School
SR01/15	School Crossing Patrol Improvements	100.00	13.72	-86.28	Feasibility Ongoing	Review of School Crossing Patrol sites carried out; replacement of existing 'wig-wag' equipment to be progressed in 2016/17
	Safety Schemes					
LS01/14	SAF Manor Heath/Hallcroft Lane	22.50	51.26	28.76	Scheme Complete	Junction widening; new pedestrian island; addition of coloured surfacing to highlight junction
LS01/15	SAF Casualty Reduction Scheme review and development	80.00	55.89	-24.11	Feasibility Complete	Review of accident cluster sites completed and schemes developed to address road safety issues, which will be implemented in 2016/17
DR01/15	SAF Danger Reduction Schemes	15.00	11.81	-3.19	Scheme Complete	Minor works to address safety issues across the city
LS06/14	SAF Pavement/Whip Ma Whop Ma Gate LSS	7.50	0.29	-7.21	Scheme	Minor signing and lining at junction
DR01/14	SAF Heslington Lane	13.00	1.08	-11.92	Complete Feasibility Ongoing	Proposed amendments to chicanes to be progressed in 2016/17
	Speed Management Schemes					
SM02/15	SPM Speed Review Process scheme prioritisation and Implementation	100.00	59.52	-40.48	Scheme Ongoing	Review of sites identified through the Speed Review Process completed; programme of work developed for implementation in 2016/17
SM03/15	SPM project TBC (used to be Navigation Road/Walmgate 20mph)				N/A	Scheme removed from programme at Monitor 2 report
SM04/15	SPM Monitoring Commitment	10.00	4.48	-5.52	Scheme Complete	Monitoring of Speed Management schemes completed in previous years
SM05/15	SPM Miscellaneous Speed Limit Issues	5.00	0.00	-5.00	No Work in 15/16	All speed limit issues dealt with through the speed management process in 15/16
SM02/14	SPM University Road Speed Management Scheme	20.00	33.57	13.57	Scheme Complete	Completion works carried out; scheme substantially completed in 2014/15
SM06/15	SPM Stockton Lane	5.00	2.71	-2.29	Scheme Complete	New on-road cycle lanes (Lime Avenue to Greenfield Park Drive) to visually 'narrow' the road
SM01/15	Vehicle Activated Signs (VAS) Review	50.00	17.67	-32.33	Scheme Ongoing	Review of all VAS in York completed; Signs identified for replacement in 2016/17; New procurement process for new signs agreed
	Total Safety Schemes	545.00	292.44			
	. Just Gardly Gorlomoo	3-10.00	202177	ı		
	Scheme Development					
SD01/15	Future Years Scheme Development	50.00	0.00	-38.12	Feasibility Complete	Feasibility work carried out to develop cycling and public transport schemes for implementation in future years
-	Haxby Station Study				No Work in 15/16	No work required in 2015/16
SD02/15	Development-Funded Schemes	300.00	174.39	-98.98	Scheme Complete	New ANPR cameras on Malton Road; Purchase of new Dial & Ride bus; Development of Campleshon Road pedestrian crossing scheme

Scheme Ref	2015/16 Transport Capital Programme	15/16 Monitor 2 Budget (Total)	Total Spend to 31/03/16	Variance	Scheme Status at 31/03/16	Comments
		£1,000s	£1,000s	£1,000s		
-	Previous Years Costs	98.00	89.38	-8.62	N/A	Safety Audit Measures; minor works on completed schemes; retention payments
-	Staff Costs	300.00	0.00	-300.00	N/A	Staff costs were charged to individual schemes at end of 2015/16
	Total Scheme Development	748.00	302.28			
		•				
	Total Integrated Transport Programme	6,128.00	3,372.09			
	CES Maintenance Budgets					
	City Walls					
CW01/15	City Walls Restoration	20.00	9.43	-10.57	No Work in 15/16	progressed due to higher cost of
CW01/12	Walmgate Bar	233.00	243.51	10.51	Scheme Complete	Walmgate Bar Replacement of supports; New viewing platform; Insulation of
					Complete	building using traditional render
	Total City Walls	253.00	252 94			
	Total City Walls	253.00	252.94			
	Total City Walls	253.00	252.94			
	Total City Walls Reinstatement	253.00	252.94			
CF01/15		33.00	15.00	-18.00	Scheme	Additional work to improve road/ footway resurfacing following CityFibre works at locations across York
CF01/15	Reinstatement City Fibre Reinstatement Programme	33.00	15.00	-18.00	Scheme	footway resurfacing following CityFibre works at locations across
CF01/15	Reinstatement			-18.00	Scheme	footway resurfacing following CityFibre works at locations across
CF01/15	Reinstatement City Fibre Reinstatement Programme	33.00	15.00	-18.00	Scheme	footway resurfacing following CityFibre works at locations across
CF01/15	Reinstatement City Fibre Reinstatement Programme Total Reinstatement	33.00	15.00	-18.00	Scheme	footway resurfacing following CityFibre works at locations across
CF01/15 AG01/13	Reinstatement City Fibre Reinstatement Programme	33.00	15.00	-18.00	Scheme	footway resurfacing following CityFibre works at locations across
	Reinstatement City Fibre Reinstatement Programme Total Reinstatement Alleygating Alleygating Programme	33.00 33.00 58.00	15.00 15.00 49.74		Scheme Complete Scheme	footway resurfacing following CityFibre works at locations across York Installation of alleygates at four locations in York (Stanley Mews; Baile Hill Terrace; Cornlands Road
	Reinstatement City Fibre Reinstatement Programme Total Reinstatement Alleygating	33.00	15.00 15.00		Scheme Complete Scheme	footway resurfacing following CityFibre works at locations across York Installation of alleygates at four locations in York (Stanley Mews; Baile Hill Terrace; Cornlands Road
	Reinstatement City Fibre Reinstatement Programme Total Reinstatement Alleygating Alleygating Programme	33.00 33.00 58.00	15.00 15.00 49.74		Scheme Complete Scheme	footway resurfacing following CityFibre works at locations across York Installation of alleygates at four locations in York (Stanley Mews; Baile Hill Terrace; Cornlands Road
	Reinstatement City Fibre Reinstatement Programme Total Reinstatement Alleygating Alleygating Programme Total Alleygating	33.00 33.00 58.00	15.00 15.00 49.74		Scheme Complete Scheme	footway resurfacing following CityFibre works at locations across York Installation of alleygates at four locations in York (Stanley Mews; Baile Hill Terrace; Cornlands Road
	Reinstatement City Fibre Reinstatement Programme Total Reinstatement Alleygating Alleygating Programme	33.00 33.00 58.00	15.00 15.00 49.74		Scheme Complete Scheme	footway resurfacing following CityFibre works at locations across York Installation of alleygates at four locations in York (Stanley Mews; Baile Hill Terrace; Cornlands Road
	Reinstatement City Fibre Reinstatement Programme Total Reinstatement Alleygating Alleygating Programme Total Alleygating Total Alleygating Total CES Maintenance Schemes	33.00 33.00 58.00 344.00	15.00 15.00 49.74 49.74		Scheme Complete Scheme	footway resurfacing following CityFibre works at locations across York Installation of alleygates at four locations in York (Stanley Mews; Baile Hill Terrace; Cornlands Road
	Reinstatement City Fibre Reinstatement Programme Total Reinstatement Alleygating Alleygating Programme Total Alleygating	33.00 33.00 58.00	15.00 15.00 49.74		Scheme Complete Scheme	footway resurfacing following CityFibre works at locations across York Installation of alleygates at four locations in York (Stanley Mews; Baile Hill Terrace; Cornlands Road
	Reinstatement City Fibre Reinstatement Programme Total Reinstatement Alleygating Alleygating Programme Total Alleygating Total Alleygating Total CES Maintenance Schemes	33.00 33.00 58.00 344.00	15.00 15.00 49.74 49.74		Scheme Complete Scheme	footway resurfacing following CityFibre works at locations across York Installation of alleygates at four locations in York (Stanley Mews; Baile Hill Terrace; Cornlands Road

6,972.00

Total Capital Programme