

Status of Active Travel Programme Schemes		Dates reflect when the activity is complete							Fin year 21/22
									Fin year 22/23
									Fin year 23/24
									LTP
Project	Notional Funding Assignment (€000)	Brief	Preliminary Design and Feasibility	Consultation	Decision	Detailed Design and Commissioning	Construction	Completion	
Navigation Road Cycle Route	20	Provision of One Way Plug on Navigation Rd to reduce traffic and improve cycle route. Link with Local Safety Scheme on Foss Islands Rd	Complete	Complete	Complete	Complete	Oct-21	Fin year 21/22	
A1237 section over the river Ouse	120	Provision of segregated Cycle Route on A1237 between Great North Way and A19.	Mar-22	Apr-22	May-22	TBC	Sep-22	Fin year 22/23	
Tadcaster Road (Transforming Cities Fund)	1400	Provision of on road and off road cycle routes from Sim Balk Lane to the Mount to link in with Highway Maintenance Scheme	Complete	Sep-21	Oct-21	Feb-22	TBC	Fin year 22/23	
A19	305								
A19 Rawcliffe to Rawcliffe lane		Provision of improved cycle facilities/lanes. Complexity of delivery may mean a two phase approach (reflected in the construction milestones)	Mar-22	May-22	Jul-22	TBC	Jan-23	Fin year 22/23	
A19 Clifton Green to Rawcliffe lane		Provision of improved cycle facilities/lanes	Mar-22	May-22	Jul-22	TBC	Jan-23	Fin year 22/23	
A19 Bootham Bar-Clifton Green Cycle Route		Provision of improved cycle facilities/lanes on Bootham	Mar-22	May-22	Jul-22	TBC	Jan-23	Fin year 22/23	
Wheldrake Heslington path	250	Provision of cycle route between Wheldrake and Heslington	Apr-22	Jun-22	Jul-22	Jan-23	Nov-23	Fin year 22/23	
City Centre North-South Cycle Route		Improved signing High Petergate, Minster Yard, Deangate, Goodramgate, Aldwark, Hungate, Navigation Road and Walmgate	Mar-22	May-22	Jun-22	Aug-22	Oct-22	Fin year 22/23	
St Georges Field Crossing	100	Signalised Toucan Crossing of Tower Street near St Georges Field Car Park entrance to link with Castle Gateway bridge	Mar-22	Apr-22	Jul-22	Jan-22	Jan-23	Fin year 22/23	
Acomb Road	200	Provision of Cycle lanes on Acomb Rd/York Rd Acomb	Dec-21	Jan-22	Mar-22	Jun-22	Nov-22	Fin year 22/23	
People Streets	80	Measures to improve environment for Cyclists/pedestrians on Ostman Rd near Carr Junior/Infant schools	Nov-21	Dec-21	Apr-22	Jul-22	Jan-23	Fin year 22/23	
City centre bridges		Review and campaigns for improving behaviours on bridges (inc. close passing)	Mar-22	May-22	Jun-22	Aug-22	Oct-22	Fin year 22/23	
City Centre Cycle Parking Improvements (subject to successful bid)	150	Upgrade of existing cycle parking facilities, introduce provision for adapted cycles and look at City centre lockers/secure storage	Jul-22	Sep-22	Oct-22	Dec-22	Feb-23	Fin year 22/23	
City Centre Access Improvements (subject to successful bid)	250	Improvements to the routes from car parks for people with mobility issues and visually impaired	Jul-22	Sep-22	Oct-22	Dec-22	Feb-23	Fin year 22/23	
People Streets (subject to successful bid)	200	Improve walking and cycling routes in the vicinity of 2 schools (Clifton Green primary and Badger Hill Primary)	Aug-22	Oct-22	Nov-22	Jan-23	Mar-23	Fin year 22/23	
Business and Retail Park Active Travel Package (subject to successful bid)	250	Improve travel links around Clifton Moor and Monks Cross	Aug-22	Oct-22	Nov-22	Jan-23	Mar-23	Fin year 22/23	

Continues on next page

LTP Schemes									
University Road Minor Pedestrian Works	30	As part of the Capital Programme 'Pedestrian Minor Schemes' project, an issue with the footpath on University road, caused by tree roots, will be addressed.	Mar-22	May-22	Jun-22	Aug-22	Oct-22	Fin year 22/23	
Rougier St / Tanners Moat Cycle Gap	600	Improvements for cycling/ped amenity and to prevent non-cycle vehicle use	Jun-22	Jul-22	Aug-22	Dec-22	Mar-23	Fin year 22/23	
Fishergate Gyratory Ped and Cycle Scheme		Improvements to make the gyratory less intimidating for cyclists	Jun-22	Jul-22	Aug-22	Dec-22	Mar-23	Fin year 22/23	
Hospital Fields Road Cycle Improvements		Segregated cycle facility between off-road path and Fulford Road junction	Jun-22	Jul-22	Aug-22	Dec-22	Mar-23	Fin year 22/23	
Skeldergate - Cycle Improvements at Build-outs		Improvements for cyclists at build outs	Jun-22	Jul-22	Aug-22	Dec-22	Mar-23	Fin year 22/23	
Fulford Road - Frederick House Improvements		General cycling improvements	Jun-22	Jul-22	Aug-22	Dec-22	Mar-23	Fin year 22/23	
Tang Hall Lane / Foss Islands Path Access		Improve access onto Foss Islands Path near humpback bridge	Jun-22	Jul-22	Aug-22	Dec-22	Mar-23	Fin year 22/23	
Nunthorpe Grove / Southlands Rd Improvements		At Mandate Stage	Jun-22	Jul-22	Aug-22	Dec-22	Mar-23	Fin year 22/23	
Nunnery Lane / Victor St - Puffin to Toucan		At Mandate Stage	Sep-22	Oct-22	Nov-22	Mar-23	Jun-23	Fin year 23/24	
Manor Lane / Shipton Road Improvements		Safety improvements for cyclists at the junction	Sep-22	Oct-22	Nov-22	Mar-23	Jun-23	Fin year 23/24	
Terry's - Riverside Path Ramp Improvements		Make path wider and easier to use	Sep-22	Oct-22	Nov-22	Mar-23	Jun-23	Fin year 23/24	
University East-West Campus Link		Improved cycle links between East and West University campuses	Jun-22	Jul-22	Aug-22	TBC	TBC	LTP	
City Centre North-South Cycle Route		Improved route along High Petergate, Minster Yard, Deangate, Goodramgate, Aldwark, Hungate, Navigation Road and	Jun-22	Jul-22	Aug-22	TBC	TBC	LTP	
Orbital Cycle Route - Lawrence/ James/Regent St Crossing Improvements		Cycling amenity improvements at James St / Lawrence St / Regent St	Jun-22	Jul-22	Aug-22	TBC	TBC	LTP	
University Road scheme		Re allocation of road space to provide improved cycling and walking facilities on University Road	Jun-22	Jul-22	Aug-22	TBC	TBC	LTP	