

Status of Active Travel Programme Schemes

Fin year 21/22
 Fin year 22/23
 Fin year 23/24
 LTP

Dates reflect when the activity is complete

Project	Priority	Brief	Preliminary Design and Feasibility	Consultation	Decision	Detailed Design and Commissioning	Construction	Completion
Navigation Road Cycle Route	Complete	Provision of One Way Plug on Navigation Rd to reduce traffic and improve cycle route. Link with Local Safety Scheme on Foss Islands Rd	Complete	Complete	Complete	Complete	Complete	Complete
A1237 section over the river Ouse	Very High Priority	Provision of segregated Cycle Route on A1237 between Great North Way and A19.	Complete	NA	NA	NA	NA	NA
Tadcaster Road (Transforming Cities Fund)	NA	Provision of on road and off road cycle routes from Sim Balk Lane to the Mount to link in with Highway Maintenance Scheme	Complete	Complete	Complete	Complete	TBC	Fin year 22/23
A19								
A19 Rawcliffe to Rawcliffe lane	Very High Priority	Provision of improved cycle facilities/lanes. Complexity of delivery may mean a two phase approach (reflected in the construction milestones)	Sep-22	Nov-22	TBC*	TBC	TBC	Fin year 22/23
A19 Clifton Green to Rawcliffe lane		Provision of improved cycle facilities/lanes	Sep-22	Nov-22	TBC*	TBC	TBC	Fin year 22/23
A19 Bootham Bar-Clifton Green Cycle Route		Provision of improved cycle facilities/lanes on Bootham	Sep-22	Nov-22	TBC*	TBC	TBC	Fin year 22/23
Wheldrake Heslington path	Very High Priority	Provision of cycle route between Wheldrake and Heslington	Complete	NA	NA	NA	NA	NA
City Centre North-South Cycle Route	High Priority	Improved signing High Petergate, Minster Yard, Deangate, Goodramgate, Aldwark, Hungate, Navigation Road and Walmgate	Nov-22	Dec-22	TBC	TBC	TBC	Fin year 22/23
St Georges Field Crossing	Very High Priority	Signalised Toucan Crossing of Tower Street near St Georges Field Car Park entrance to link with Castle Gateway bridge	Complete	Aug-22	TBC*	TBC	TBC	Fin year 22/23
Acomb Road	Very High Priority	Provision of Cycle lanes on Acomb Rd/York Rd Acomb	Jan-23	TBC*	TBC	TBC	TBC	Fin year 22/23
People Streets	Very High Priority	Measures to improve environment for Cyclists/pedestrians on Ostman Rd near Carr Junior/Infant schools	Complete	Complete	Jul-22	TBC*	TBC*	TBC
City centre bridges	Very High Priority	Review and campaigns for improving behaviours on bridges (inc. close passing)	Complete	Complete	Jul-22	Aug-22	Sep-22	Fin year 22/23
City Centre Cycle Parking Improvements	NA	Upgrade of existing cycle parking facilities, introduce provision for adapted cycles and look at City centre lockers/secure storage	Sep-22	Sep-22	Oct-22	Dec-22	Feb-23	Fin year 22/23
People Streets at Clifton Green Primary School	NA	Improve walking and cycling routes in the vicinity of Clifton Green Primary School	Feb-22	Mar-22	TBC*	TBC	TBC	TBC
People Streets at Badger Hill Primary School	NA	Improve walking and cycling routes in the vicinity of Badger Hill Primary School	Feb-22	Mar-22	TBC*	TBC	TBC	TBC

*Refer to Main body of Report for update
 *Refer to Main body of Report for update
 *Refer to Main body of Report for update
 *Refer to Main body of Report for update
 *Refer to Main body of Report for update
 *Refer to Main body of Report for update
 *Refer to Main body of Report for update
 *Refer to Main body of Report for update

Continues on next page

LTP Schemes								
University Road Minor Pedestrian Works	NA	As part of the Capital Programme 'Pedestrian Minor Schemes' project, an issue with the footpath on University road, caused by tree roots, will be addressed.	Complete	Complete	Complete	Complete	Aug-22	Fin year 22/23
Rougier St / Tanners Moat Cycle Gap	High Priority	Improvements for cycling/ped amenity and to prevent non-cycle vehicle use	Oct-22	Dec-22	TBC	TBC	TBC	Fin year 22/23
Fishergate Gyratory Ped and Cycle Scheme	Very High Priority	Improvements to make the gyratory less intimidating for cyclists	Sep-22	Nov-22	TBC*	TBC	TBC	Fin year 22/23
Hospital Fields Road Cycle Improvements	Very High Priority	Segregated cycle facility between off-road path and Fulford Road junction	Aug-22	Oct-22	TBC*	TBC	TBC	Fin year 22/23
Skeldergate - Cycle Improvements at Build-outs	High Priority	Improvements for cyclists at build outs	Aug-22	Oct-22	TBC	TBC	TBC	Fin year 22/23
Fulford Road - Frederick House Improvements	High Priority	General cycling improvements	Aug-22	Oct-22	TBC	TBC	TBC	Fin year 22/23
Tang Hall Lane / Foss Islands Path Access	High Priority	Improve access onto Foss Islands Path near humpback bridge	Aug-22	Oct-22	Jan-22	TBC	TBC	Fin year 22/23
Nunthorpe Grove / Southlands Rd Improvements	Medium Priority							
Nunnery Lane / Victor St - Puffin to Toucan	Medium Priority							
Manor Lane / Shipton Road Improvements	High Priority	Safety improvements for cyclists at the junction	Sep-22	Oct-22	Nov-22	Mar-23	Jun-23	Fin year 23/24
Chocolate Works Riverside Path Improvements	Medium Priority							
University East-West Campus Link	High Priority	Improved cycle links between East and West University campuses	TBC	TBC	TBC	TBC	TBC	LTP
City Centre North-South Cycle Route	High Priority	Improved route along High Petergate, Minster Yard, Deangate, Goodramgate, Aldwark, Hungate, Navigation Road and	TBC	TBC	TBC	TBC	TBC	LTP
Orbital Cycle Route - Lawrence/ James/Regent St Crossing Improvements	High Priority	Cycling amenity improvements at James St / Lawrence St / Regent St	Sep-22	Nov-22	TBC	TBC	TBC	LTP

Feasibility Support Procurement Underway
 Feasibility Support Procurement Underway